



SECRET



15 July 1960




HX-15

SYCAMORE 9-4171  
RYAN 1-3361

25X1A

25X1A

25X1A




P. O. Box 1407  
Main Post Office  
Washington 12, D. C.

*JWC*  
*25 July 60*

25X1A

Subject: Contract



Dear Sir:

Transmitted herewith are three (3) copies of the monthly status report on the rectifier program.

Very truly yours,

25X1A



Contract Administrator

HRE/pb

cc: Contracting Officer

Declass Review by NIMA/DOD

SECRET

1 July 1960

## PHOTOGRAPHIC RECTIFIER

### Report of Technical Progress

#### I. Progress During June, 1960

All purchased parts have been ordered excepting those items withheld for test results on Unit No. 1. Interconnection cables are complete for No. 1. Internal cable harness layouts are complete and the three racks of the first unit are being cabled.

The components of the digital control system are assembled for the first unit. Testing of the sub-system is near completion and indicates good reliable operation can be expected.

The Indexing Servo has been built and tested. The Inductosyn has been delivered and preliminary tests indicate that linear resolution of 0.0001" can be obtained.

The Servo Amplifiers have been built. These units have been delayed until completion of a special servomechanism (for the Photomultiplier). Test data is not available. Since these equipments utilize the same designs as that for the engineering model, a minimum of test will be required.

The components of the Photo-transmission System for the Reader & Control Console have been built and preliminary testing is complete. The largest delay occurring has been with this sub-system. The components of the Printing Console have yet to be assembled.

#### II. Principal Problems

STATINTL

The principal problems in purchased parts are the [ ] lenses and the cathode-ray tubes. The [ ] F2 lenses [ ] scheduled for delivery in the first of June have been postponed until July 22nd. The delivery of cathode-ray tubes from [ ] is also overdue. Although tubes are available for checking out the first unit, it has become apparent that we will have to consult another manufacturer to supply this item. Based upon the test results with the [ ] cathode-ray tube, we will decide whether to use the transparent phosphor cathode-ray tube or to procure tubes similar to those presently used from, possibly, [ ]

STATINTL



STATINTL

STATINTL

STATINTL

III. Expected Progress During July, 1960

Internal cabling and construction for the three racks of the first unit are expected to be complete in July. Sub-system test of the Photo-transmission will be completed. During this test phase,


 Z4686PZB Cathode-ray Tube which has been received on loan will be tested as an alternate for the  tubes. The remainder of the sub-system testing may also be completed in July. In accordance with our present schedule, we hope to be able to start system testing by the first of September.

Program tapes to be prepared for test are:

- A. Twenty-degree oblique rectification, 9" x 9" format
- B. Panoramic rectification, 3" format
- C. 1:1 enlargement (calibration tape)
- D. Static calibration tape block

IV. Summary

Progress during the month of June has been consistent with last month's expectations; however, delays occurring during earlier months have caused a delay in the schedule affecting system testing of the first unit which is now not expected to be complete until September.

  
System Manager

HLS/p


Enclosure (1)

STATINTL

Approved For Release 2002/06/17 : CIA-RDP78B04747A000600080007-1

Approved For Release 2002/06/17 : CIA-RDP78B04747A000600080007-1

## PHOTOGRAPHIC RECTIFIER-PRINTER WORK SCHEDULE AND PROGRESS CHART



## PHASE DIAGRAM FOR READ

	Pre Design	Design	Release	Purchase Parts	Fabrication	Assembly
Structure	Complete	Complete	Complete	Complete	2 Complete 2 In Work	1 Complete
CRT Housing	Complete	Complete	Complete	Complete	1 Complete	1 Complete
CRT Elect. Parts	Complete	Complete	Complete	In Work		
Track Assy., X Drive Lead Screw	Complete	Complete	Complete	Complete less motors	1 Complete	1 Complete
Valve, Pneu. & Vacuum	Complete	Complete	Complete	Complete	Complete	1 Complete
Doors	Complete	Complete	Complete	Complete	Complete	In Work
Focus Current Regulator	Complete	Complete	Complete	Complete	1 Complete	1 Complete
X Deflection Amp.	Complete	Complete	Complete	Complete	1 Complete	1 Complete
Y Deflection Amp.	Complete	Complete	Complete	Complete	1 Complete	1 Complete
X Sweep Attenuator	Complete	Complete	Complete	Complete	Complete	1 Complete
Y Sweep Attenuator	Complete	Complete	Complete	Complete	Complete	1 Complete
Power Supply, 20kv	Complete	Complete	Complete	Complete	Complete	Complete
Power Supply, 1kv	Complete	Complete	Complete	Complete	1 Complete	1 Complete
PMT Drive & Servo	Complete	Complete	Complete	Complete less motor	1 Complete	1 Complete
Platen & Index Assembly	Complete	Complete	1 Complete	1 Complete	1 Complete	1 Complete
Film Index Drive & Servo	Complete	1 Complete	1 Complete	1 Complete 1 In Work	1 Complete 1 In Work	1 Complete 1 In Work
PM Assy. & Video Amplifier	Complete	Complete	Complete	Complete	Complete	1 Complete
Optisyn Pre-Amp	Complete	Complete	Complete	Complete	Complete	Complete

## PHASE DIAGRAM FOR PRINTER

	Pre-Design	Design	Release	Purchase Parts	Fabrication	Assembly
Structure	Complete	Complete	Complete	Complete	2 Complete 2 In Work	1 In Work
CRT Housing	Complete	Complete	Complete	Complete	1 Complete	1 Complete
CRT Elect. Parts	Complete	Complete	Complete	Complete	Complete	
Track Assy., X Drive Lead Screw	Complete	Complete	Complete less screw	Complete	1 Complete	1 Complete
Valve, Pneu. & Vacuum	Complete	Complete	Complete	Complete	Complete	1 Complete
Doors	Complete	Complete	Complete	Complete	Complete	Complete
Focus Current Regulator	Complete	Complete	Complete	Complete	Complete	Complete
X Deflection Amp.	Complete	Complete	Complete	Complete	1 Complete	1 In Work
Y Deflection Amp.	Complete	Complete	Complete	Complete	1 Complete	1 In Work
X Drive Assembly	Complete	Complete	Complete	Complete	Complete	1 Complete
Film Index	Complete	Complete	Complete	Complete	Complete	1 Complete
Lens Board	Complete	Complete	Complete	Complete	2 Complete	2 Complete
Platen	Complete	Complete		Complete	1 Complete 3 In Work	1 Complete
Cassettes	Complete	Complete	Complete	Complete	Complete	2 Complete
Vacuum Pump				1 Complete		1 Complete

	Pre Design	Design	Release	Purchase Parts	Fabrication	Assembly
Rack	Complete	Complete	Complete	Complete		1 Complete
Monitor	Complete	Complete		Complete	Complete	1 Complete
Master Control	Complete	Complete		Complete	1 In Work	1 In Work
Sweep Generator	Complete	Complete		4 Complete	1 Complete	1 Complete
Transportape	Complete	Complete		Complete	Complete	1 Complete
Tape Reader	Complete	Complete		1 Complete	1 Complete	1 Complete
Relay Control Chassis	Complete	Complete	In Work	In Work	In Work	
Program Control	Complete	Complete	Complete		In Work	
Film Index Servo	Complete	Complete	Complete	1 Complete	1 In Work	1 In Work
Scan Servo	Complete	Complete	Complete	Complete	1 Complete	1 Complete
Scan Comparator	Complete	Complete	Complete	1 Complete	1 Complete 3 In Work	1 Complete 3 In Work
Scan Computer	Complete	Complete	Complete	Complete	1 Complete 3 In Work	1 Complete 3 In Work
Power Supply, 28V	Complete	Complete	Complete	Complete	1 Complete	1 Complete
Power Supply, 300V	Complete	Complete	Complete	Complete	2 Complete	2 Complete
Power Supply, 125V	Complete	Complete	Complete	Complete	2 Complete	2 Complete
Cables (internal)	Complete	Complete	Complete		In Work	